

# Stenon Landscaping

Stather Road, Burton Upon Stather, DN15 9DH

---

**DATE:**

Friday 1<sup>st</sup> to Tuesday 5<sup>th</sup> September 2023

---

**TIME**

Start 9am

---

**EXCAVATOR DRIVER**

Kyle Dame and David Stenon

---

**SITE**

91 Barrow Road, Barton-Upon-Humber, North Lincolnshire, DN18 6AE

**IN ATTENDANCE**

Johnathan Ashmore (project manager), Julia Nelson (owners wife), Nicholas Nelson (Grounds man), Ben Pearson (owner and project manager), Kyle Dame (driver), David Stenon (plant hire and business owner) and Beverley Nation (supervisor)

**COMPLETION OF WORKS**

Acting in accordance with the clients' requirements and given the uncertainty of ground levels and flood risks, we took the entire site down to sand/clay level. All soil and anything similar was moved and a large bund was formed at the opposite end of site. In the meantime, we laid electric and water piping in readiness for the garden features. In phase two the soil will be moved back to create the garden terraces and a roller machine will help with the creation of a level surface, starting with the tennis court at the bottom of the garden. Categorically no soil or anything above sand/clay level was left undisturbed, everything was moved across the site.

Thank you for your business.

Stenon Landscaping

