

Construction Programme

Land off Redbourne Road, Hibaldstow, DN20 9NN

Construction Programme: Agricultural Building & Extension

Start Date: 01 May

Total Duration: 5 weeks (completion by 05 June)

Week	Dates	Activity
Week 1	01 May – 07 May	- Site preparation and setting out - Groundworks: levelling, excavations, foundations
Week 2	08 May – 14 May	- Pouring of concrete footings - Delivery of steel frame materials
Week 3	15 May – 21 May	- Erection of steel frame (main shed and extension) - Begin roof installation
Week 4	22 May – 28 May	- Complete roofing and side cladding - Guttering and soakaway installation
Week 5	29 May – 05 June	- Final touches and snagging - Site clearance and handover